

**OGLALA SIOUX TRIBE DEPARTMENT WATER MAINTENANCE AND CONSERVATION
7 YEARS FOR 7 GENERATIONS**

Schedule
February 10, 2017

Community	Preliminary Eng. Report		Cultural Resources/HazMat		Environmental Review/Report			RD Grant Application		Notes
	Draft PER	Revise per Comments	Cultural Resource Assessment	HazMat Survey	Env. Docs. to RJ	Docs. To Reviewers	Environmental Report	RD Application	RD Appl. Submitted	
STAGE 1										
Manderson										IHS Project
Oglala North										IHS Project
Sharps Corner										IHS Project
STAGE 2										
Wounded Knee	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Funded
Potato Creek	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	
Wakpamni	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	
Porcupine	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	
Wolf Creek	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	
Allen	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	
Wanblee	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	
STAGE 3										
Evergreen	Completed	Completed	Completed	Completed	Completed	Completed	Completed	2/10/2017	2/17/2017	Limited Level III Cultural Resource Inventory Required for Stage 3 Sites
Kyle	Completed	Completed	Completed	Completed	Completed	Completed	Completed	2/10/2017	2/17/2017	
Red Shirt	Completed	Completed	Completed	Completed	Completed	Completed	Completed	2/10/2017	2/17/2017	
Red Rocks	Completed	2/24/2017	Completed	Completed	Completed	Completed	Completed	3/10/2017	3/17/2017	
Martin North	Completed	2/24/2017	Completed	Completed	Completed	Completed	Completed	3/10/2017	3/17/2017	
Sunrise	Completed	2/24/2017	Completed	Completed	Completed	Completed	Completed	3/10/2017	3/17/2017	
STAGE 4										
Oglala Community	3/3/2017	4/14/2017	Completed	Completed	3/3/2017	3/10/2017	4/21/2017	4/28/2017	5/5/2017	Limited Level III Cultural Resource Inventory Required for Stage 4 Sites
Pine Ridge Village	3/3/2017	4/14/2017	Completed	Completed	3/3/2017	3/10/2017	4/21/2017	4/28/2017	5/5/2017	